

Common Works Programme 2015/16 - Q2 Progress

| Ref | Project Name | District | Parish | Description | Project Stage | Lead Flood Risk Management Authority | Flood Risk Source | Timescale for Implementation | Progress | Comments/Issues | For removed schemes - Reason for removal | For removed schemes - Further Action |
|--|---|----------------|--------------------|--|---------------|--------------------------------------|---------------------|------------------------------|--|---|---|--------------------------------------|
| <p>1. Improvement Schemes - Environment Agency Joint Programme of Work attracting either Government Grant in Aid or Local Levy (WRFC) funding <small>(see map for EA schemes) www.somerset-rivers-authority.org.uk/about-us/board-and-partners/board-meetings-and-papers/?entryid108=97703</small></p> | | | | | | | | | | | | |
| EA 1 | Brue Glastonbury to Cripps | Mendip | Wedmore | Carry out repairs to defence wall and reinstate flood bank to defence level | Design | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | Initial site visit has taken place. Works are ongoing | | |
| EA 1 | Brue Glastonbury to Cripps | Mendip | Wedmore | Desilt and pull banks on River Brue | | EA | Main River | 2015-16 | R = no longer proposed for delivery in 15/16 by EA | | Picked up on IDB Enhanced maintenance programme | None |
| EA 2 | North Drain | Mendip | Burtle | Lewis Drove Tilting Weir - Gate major mechanical maintenance, repair motor and gearbox | | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | | | |
| EA 3 | Burnham - Highbridge Clyce | Sedgemoor | Burnham on Sea and | Specialist asset survey | Construction | EA | Main Rivers and Sea | 2015-16 | R = no longer proposed for delivery in 15/16 by EA | | Funding for specialist asset surveys cut | None |
| EA 3 | Burnham - Highbridge Clyce | Sedgemoor | Burnham on Sea and | Replace Mechanical components | Design | EA | Main Rivers and Sea | 2015-16 | G = on course for delivery in 15/16 | | | |
| EA 4 | Burnham - Huntspill Sluice | Sedgemoor | West Huntspill | Outfall - 2 x tidal flaps and 4x vertical gates major mechanical maintenance | Design | EA | Main Rivers and Sea | 2015-16 | G = on course for delivery in 15/16 | | | |
| EA 5 | Axe Lower | Sedgemoor | East Brent | Reprofile bank slips | | EA | Main River | 2015-16 | R = no longer proposed for delivery in 15/16 | This was a legacy project based on old data held in an asset database. Following a cleansing exercise, evidence suggests that in the past a number of projects were identified with little or no substance. | This work has been reviewed and is no longer necessary. | None |
| EA 6 | Tone Villages | Taunton Deane | Bishops Hull | Bank repairs to cover piles and repair rabbit holes | | EA | Main River | 2015-16 | B = Complete | | Completed within existing works programme | None |
| EA 7 | River Cam | South Somerset | West Camel | Froglane West Camel stone pitching | | EA | Main River | 2015-16 | B = Complete | | Completed within existing works programme | None |
| EA 7 | River Cam | South Somerset | West Camel | West Camel FAS Throttle Structure | | EA | Main River | 2015-16 | B = Complete | | Completed within existing works programme | None |
| EA 7 | River Cam | South Somerset | West Camel | West Camel flap valves | | EA | Main River | 2015-16 | B = Complete | | Completed within existing works programme | None |
| EA 8 | Tone - Taunton to Bradford | Taunton Deane | Cheddon Fitzpaine | Children's Wood stone revetment | Design | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | Works being designed | | |
| EA 8 | Tone - Taunton to Bradford | Taunton Deane | Taunton | Replacement of gauge boards x 8 | Design | EA | Main River | 2015-16 | R = no longer proposed for delivery in 15/16 | | Not needed - additional telemetry in place | None |
| EA 9 | Washford River - General Bridge Inspections | West Somerset | Old Cleeve | Abbey Mill Bridge 1 every 2 years | Design | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | Works being designed | | |
| EA 9 | Washford River - General Bridge Inspections | West Somerset | Old Cleeve | For Bye Farm and Watersmeet 1 every 2 years. Query over ownership of both bridges. | Design | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | Works being designed | | |
| EA 9 | Washford River | West Somerset | | Deformed culvert with fracture | | EA | Main River | 2015-16 | R = no longer proposed for delivery in 15/16 | This work will still be delivered but under a larger generic "Culvert Inspection" project | Captured in overall EA culvert inspection project | None |
| EA 10 | Minehead to Blue Anchor Coast | West Somerset | | Inspection of culvert | | EA | Main River | 2015-16 | R = no longer proposed for delivery in 15/17 | This work will still be delivered but under a larger generic "Culvert Inspection" project | Captured in overall EA culvert inspection project | None |

| Ref | Project Name | District | Parish | Description | Project Stage | Lead Flood Risk Management Authority | Flood Risk Source | Timescale for Implementation | Progress | Comments/Issues | For removed schemes - Reason for removal | For removed schemes - Further Action |
|-------|--|----------------------------|-------------------|--|---------------|--------------------------------------|---------------------|------------------------------|--|---|--|--------------------------------------|
| EA 11 | Westford Reservoir | Taunton Deane | Wellington | Section 10 Improvements | Design | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | Works on site with expectation that they will be complete before mid November | | |
| EA 12 | River Barle – Dulverton | West Somerset | Dulverton | Tree Catcher | Appraisal | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | | | |
| EA 13 | Mark Yeo - Whitehouse Pumping Station | Sedgemoor | | Stone out compound | | EA | Main River | 2015-16 | R = no longer proposed for delivery in 15/16 | This was a legacy project based on old data held in an asset database. Following a cleansing exercise, evidence suggests that in the past a number of projects were identified with little or no substance. | Work no longer required | None |
| EA 13 | Mark Yeo - Stook House Sluice | Sedgemoor | East Brent | Gate - major mechanical maintenance | Design | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | | | |
| EA 14 | Stanmoor Pumping Station S | Taunton Deane | Burrowbridge | Flood Defence (Diesel Pump) Replace 2 pump starters | Design | EA | Main River | 2015-16 | B = Completed within existing works | | | |
| EA 15 | Burnham - Brean Cross Sluice | Sedgemoor | | Refurbish tidal flap 2 painting | | EA | Main Rivers and Sea | 2015-16 | R = no longer proposed for delivery in 15/16 | Work based on repetitive maintenance schedule - inspection has resulted in planned work not needed. | Work no longer required | None |
| EA 16 | Cheddar Yeo Lower - Cross Moor Pumping Station | Sedgemoor | Compton Bishop | Replace 2 x pressure transducers | Design | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | | | |
| EA 16 | Cheddar Yeo Lower | Sedgemoor | Compton Bishop | Reprofile bank slips | Design | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | | | |
| EA 17 | Brue Cripps to Tidal Limit - Hackness Sluice | Sedgemoor | East Huntspill | Replace 2 hydrostatic and 2 ultrasonic level instruments | Design | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | | | |
| EA 18 | Curry Moor Reservoir | Taunton Deane | Burrowbridge | Section 10 Improvements | Construction | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | Works on site, with expectation that all will be complete before mid November | | |
| EA 18 | Curry Moor | Taunton Deane | Burrowbridge | Pumping Station Improvements | Construction | EA | Main River | 2015-2016 | G = on course for delivery in 15/16 | In progress | | |
| EA 19 | River Tone | Taunton Deane | Taunton | French Weir Remedials | Appraisal | EA | Main River | 2015-16 | G = appraisal element of project on course for delivery in 15/16 | Funding secured, now out to tender stage with design and build contract programmed for 16/17 | | |
| EA 20 | Cannington Flood Defence Scheme | Sedgemoor | Cannington | Construction of Flood Alleviation Scheme | Design | EA | Main River | 2015-16 | A = Delayed but recoverable | Design almost completed with construction planned for 15/16 (subject to the contractor) subject to funding gap being filled. Funding secured, now out to tender | | |
| EA 21 | Bruton Reservoir | South Somerset | Bruton | Section 10 Improvements | Design | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | Works substantially complete with minor works left to complete | | |
| EA 22 | Sowy Improvement Scheme (Flood Action Plan) | Sedgemoor | Various | | Design | EA | Main Rivers | 2015-17 | G = on course for delivery in 15/16 | Design under way with construction planned for 16/17 | | |
| EA 23 | Stolford Flood Defence Scheme | West Somerset | Otterhampton | Maintenace of existing scheme | Design | EA | Sea | 2015-18 | G = on course for delivery in 15/16 | On course for delivery. Project to go to EA Project Appraisal Board for funding for appraisal stage. Replenishment works to Stolford shingle ridge have been carried out in August. | | |
| EA 24 | Stear Coastal Management Project | Sedgemoor | Otterhampton | Ongoing worked linked to Steart project | maintenance | EA | Main River and Sea | 2015-19 | G = on course for delivery in 15/16 | Public opening on 30/09/2015. Ncpms project completed, managed in future by SWT. Handover of HandS File to Area pending. | | |
| EA 25 | Parrett Barrier Site (Flood Action Plan) | Sedgemoor | Bridgwater | Investigation / Scheme | Appraisal | EA | Main Rivers and Sea | 2015-21 | G = on course for delivery in 15/16 | | | |
| EA 26 | Beer Wall (Flood Action Plan) | Sedgemoor & South Somerset | Aller | Phases 2 and 3 (See also FRM 22) | Appraisal | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | | | |
| EA 27 | River Frome Scheme | Mendip | | Improvements (Wallbridge) | Appraisal | EA | Main River | 2016-17 | | | | |
| EA 28 | Parrett Estuary | Sedgemoor | Cannington | Cannington Bends | Design | EA | Main Rivers and Sea | 2016-18 | | | | |
| EA 29 | Henley Sluice | South Somerset | High Ham | | Appraisal | EA | Main River | 2018-19 | | | | |
| EA 30 | Saltmoor Pumping Station | Taunton Deane | | Improvements | Appraisal | EA | Main River | 2018-2019 | G = on course for delivery in 15/16 | Works very nearly completed. Now in 12 month defect period with only a few minor snagging items to sort. | | |
| EA 31 | Dunball Sluice | Sedgemoor | Puriton | Gates Refurbishment | Appraisal | EA | Main Rivers and Sea | 2018-19 | | | | |
| EA 32 | Roadwater | West Somerset | Old Cleeve | Improvements | Appraisal | EA | Main River | 2018-19 | | | | |
| EA 33 | Taunton | Taunton Deane | Cheddon Fitzpaine | Flood Alleviation Improvements | Appraisal | EA | Main River | 2020-21 | | | | |

| Ref | Project Name | District | Parish | Description | Project Stage | Lead Flood Risk Management Authority | Flood Risk Source | Timescale for Implementation | Progress | Comments/Issues | For removed schemes - Reason for removal | For removed schemes - Further Action |
|--|--|----------------------------|-----------------|---|---------------|--------------------------------------|-------------------|------------------------------|-------------------------------------|--|--|--------------------------------------|
| EA 34 | West Sedgemoor Pumping Station | South Somerset | | Improvements | Appraisal | EA | Main River | 2020-21 | G = on course for delivery in 15/16 | Accelerated scheme - funding over 5 years from 15 onwards. Design underway | | |
| EA 35 | Gold Corner Pumping Station | Sedgemoor | | Improvements | Appraisal | EA | Main River | 2020-21 | G = on course for delivery in 15/17 | Accelerated scheme - funding over 5 years from 15 onwards. Design underway | | |
| EA 36 | Williton | West Somerset | | Flood Defences Scheme | Appraisal | EA | Main River | 2020-21 | | Accelerated scheme - funding over 5 years from 15 onwards | | |
| EA 37 | Parrett at Langport Right Bank | South Somerset | | Asset Improvements | Appraisal | EA | Main River | 2018-19 | | Provisional Scheme | | |
| EA 38 | Westmoor and Southmoor | Mendip | | Asset Improvements | Appraisal | EA | Main River | 2019- | | Provisional Scheme | | |
| EA 39 | Parrett Left Bank Langport Thorney | South Somerset | | Asset Improvements | Appraisal | EA | Main River | 2019- | | Provisional Scheme | | |
| EA 40 | King's Sedgemoor Drain | Sedgemoor & South Somerset | | Asset Improvements | Appraisal | EA | Main River | 2019- | | Provisional Scheme | | |
| EA 41 | Bridge Maintenance Programme (Wessex) | | Various | Bridge inspections onm EA owned bridges to comply with legislation | maintenance | EA | Main Rivers | 2015-21 | G = on course for delivery in 15/21 | Do not appear on accompanying map - Somerset wide work (impossible to show on map) | | |
| EA 42 | Water Level Management Plan Heavily Modified Water Body (Water Framework Directive) Mitigation Measures (Wessex) | | | Heavily Modified Water Bodies are at risk of failing to meet Good Ecological Status due to modifications to their hydromorphology. Mitigation measures are required to improve the ecology to Good Ecological Potential without altering the original purpose of the modification i.e. flood defence, land drainage or abstraction. In Wessex Area there is funding to implement mitigation measures where waterbodies are in protected areas, the majority are in the Somerset Levels and Moors. | Appraisal | EA | Main River | 2015-21 | G = on course for delivery in 15/21 | Do not appear on accompanying map Somerset wide work (impossible to show on map) | | |
| EA 43 | Westmoor Favourable Condition (Raised Water Level Areas remedial) | Mendip | | | Appraisal | EA | Main River | 2016-17 | G = on course for delivery in 15/16 | Work starts w/c 28/09/2015 | | |
| EA 44 | River Brue | | | Fish Passage Improvements | Appraisal | EA | Main River | 2016-18 | G = on course for delivery in 16/18 | Out to tender | | |
| EA 45 | Repairs to sluice - River Penzoy | Sedgemoor | Westonzoyland | Allows better control of water levels which can either gravitate or be pumped | Design | EA | Main River | 2015-16 | B = Complete | Parts ordered, constructed and delivered. Constuction phase imminent. | | |
| EA 46 | Elsons Clyse Outfall Repair | Sedgemoor | North Petherton | Excludes tidal ingress from the River Parrett | Design | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | Work to start w/c 5/11/2015 | | |
| EA 47 | Pumping Station weedscreen | Sedgemoor | Lympsham | Improves pump station effectiveness | Appraisal | EA | Main River | 2015-16 | G = on course for delivery in 15/16 | Civil work required (pile sheeting) | | |
| 2. Improvement Schemes - Internal Drainage Boards attracting either Grant in Aid or other external grants | | | | | | | | | | | | |
| see map for IDB schemes www.somersetwatersauthority.org.uk/about-us/board-and-partners/board-meetings-and-papers/?entryid108=97703 | | | | | | | | | | | | |
| IDB 1 | Minehead investigations & improvements | West Somerset | | Investigation into improvement works | | Parrett IDB | Lowland channel | 2015-16 | A = delayed but recoverable | Investigations ongoing | | |
| IDB 2 | East and West Waste | Mendip | | Improvements to water level control structures | | Axe / Brue IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | work ongoing | | |
| 3. Improvement Schemes - Internal Drainage Boards funded internally | | | | | | | | | | | | |
| IDB 3 | East Brent Church Road | Sedgemoor | | Urban drainage improvements | | Axe / Brue IDB | Lowland channel | 2015-16 | A = delayed but recoverable | work ongoing | | |
| IDB 4 | Biddisham drainage improvements | Sedgemoor | | Drainage improvements | | Axe / Brue IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | Old R Axe outfall & Biddisham Lane screen complete | | |
| IDB 5 | West Huntspill & Alstone | Sedgemoor | | Urban drainage improvements | | Axe / Brue IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | Millgreen & North Alstone complete, further work ongoing | | |
| IDB 6 | Basonbridge drainage investigations | Sedgemoor | | Investigation into improvement works | | Axe / Brue IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | Developing scheme options | | |
| IDB 7 | Merry Lane NRV in ordinary watercourse | Sedgemoor | | Improvements to water level control structures | | Axe / Brue IDB | Lowland channel | 2015-16 | C = completed | | | |
| IDB 8 | East & Pitland Rhyne desilting | Sedgemoor | | Localised desilting on viewed rhynes in the Axe Brue Area | | Axe / Brue IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | | | |
| IDB 9 | Brent Street culvert | Sedgemoor | | Surface water improvements in partnership with Parish Council | | Axe / Brue IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | Detailed design & contract preparation underway | | |
| IDB 10 | Brents Rhyne & Black Ditch improvements | Sedgemoor | | Drainage improvements | | Axe / Brue IDB | Lowland channel | 2015-16 | C = completed | Worked with EA. Contributions from Viridor & PSCA | | |
| IDB 11 | Edithmead Lane culvert | Sedgemoor | | Drainage improvements | | Axe / Brue IDB | Lowland channel | 2015-16 | A = delayed but recoverable | | | |
| IDB 12 | Perrymoor reservoir bank repairs | South Somerset | | Bank and spillway repairs | | Parrett IDB | Lowland channel | 2015-16 | C = completed | | | |
| IDB 13 | Slabgate Weir inlet | South Somerset | | Security measures | | Parrett IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | Near completion | | |
| IDB 14 | Drove culverts | Sedgemoor | | Drainage improvements | | Parrett IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | Investigations ongoing | | |
| IDB 15 | Podimore Pumping Station | South Somerset | | Building refurbishment | | Parrett IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | Near completion | | |
| IDB 16 | Long Load Floodbank investigations | South Somerset | | Investigation into improvement works | | Parrett IDB | Lowland channel | 2015-16 | C = completed | Concluded not to progress | | |
| IDB 17 | Chadmead culverts and channel improvements | Sedgemoor | | Drainage improvements | | Parrett IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | Contract being let | | |
| IDB 18 | B&T Canal connection at Fordgate investigations | Sedgemoor | | Investigation into improvement works | | Parrett IDB | Lowland channel | 2015-16 | C = completed | | | |
| IDB 19 | Knapp Bridge Drove culvert | Taunton Deane | | Drainage improvements | | Parrett IDB | Lowland channel | 2015-16 | C = completed | | | |
| IDB 20 | Parrett Health & Safety Improvements Project | | | Improvements to water level control structures | | Parrett IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | Works ongoing | | |
| IDB 21 | Lower Axe Health & Safety Improvements Project | Sedgemoor | Lower Axe | Improvements to water level control structures | | Axe / Brue IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | Board wide schemes ongoing | | |

| Ref | Project Name | District | Parish | Description | Project Stage | Lead Flood Risk Management Authority | Flood Risk Source | Timescale for Implementation | Progress | Comments/Issues | For removed schemes - Reason for removal | For removed schemes - Further Action |
|--|---|----------------|--------|---|---------------|--------------------------------------|--------------------------------------|------------------------------|--|----------------------------|---|--------------------------------------|
| IDB 22 | Lower Brue Health & Safety Improvements Project | Sedgemoor | | Improvements to water level control structures | | Axe / Brue IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | Board wide schemes ongoing | | |
| IDB 23 | Railways and roads culverts survey | | | Survey work to inform future works programme | | Axe / Brue IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | Board wide schemes ongoing | | |
| IDB 24 | Telemetry | | | Installation of water level monitoring | | Axe / Brue IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | Board wide schemes ongoing | | |
| IDB 25 | Axe Brue Viewed Rhyne Dredging | | | Localised desilting to improve conveyance on viewed rhyes in the Axe Brue Area | | Axe / Brue IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | Board wide schemes ongoing | | |
| IDB 26 | Parrett Telemetry | | | Installation of water level monitoring | | Parrett IDB | Lowland channel | 2015-16 | G = on course for delivery in 15/16 | Board wide Schemes | | |
| 4. Improvement Schemes (Provisional) - County Council Schemes as Lead Local Flood Authority | | | | | | | | | | | | |
| see map for local authority and water company schemes www.somersetwatersauthority.org.uk/about-us/board-and-partners/board-meetings-and-papers/?entryid108=97703 | | | | | | | | | | | | |
| FRM1 | Bruton | South Somerset | | Surface water drainage improvements | | SCC | Surface Water | 2015-16 | G = on course for delivery in 15/16 | | | |
| FRM2 | Croscombe | Mendip | | Surface water drainage improvements | | SCC | Surface Water | 2015-17 | X = removed from programme | | This work has been reviewed and is no longer necessary. | |
| FRM3 | Rode Feasibility | Mendip | | Feasibility study into surface water/ordinary watercourse improvements | | SCC | Surface Water / Ordinary Watercourse | 2015-17 | G = on course for delivery in 15/16 | | | |
| FRM4 | Stogumber Feasibility | West Somerset | | Feasibility study into surface water/ordinary watercourse improvements including upstream storage | | SCC | Ordinary Watercourse | 2015-16 | G = on course for delivery in 15/16 | | | |
| FRM5 | Somerton SWMP | South Somerset | | Surface Water Management Plan to inform future development and drainage improvements | | SCC | Surface Water | 2015-17 | G = on course for delivery in 15/16 | | | |
| FRM6 | Yeovil SWMP | South Somerset | | Surface Water Management Plan to inform future development and drainage improvements | | SCC | Surface Water | 2015-17 | R = no longer proposed for delivery in 15/16 | | | |
| FRM7 | Glastonbury SWMP | Mendip | | Surface Water Management Plan to inform current level of surface water flood risk and drainage improvements | | SCC | Surface Water / Ordinary Watercourse | 2016-16 | G = on course for delivery in 15/16 | | | |
| FRM8 | Ruishton | Taunton Deane | | Pumping station upgrade | | SCC | Surface Water | 2015-16 | C = completed | | | |
| FRM9 | Staunton Lane Minehead | West Somerset | | Tree removal | | SCC | Surface Water | 2015-16 | C = completed | | | |
| FRM10 | Mineral Line Roadwater | West Somerset | | Spillway improvements | | SCC | Surface Water | 2015-16 | C = completed | | | |
| FRM11 | Wilton | West Somerset | | Survey and drainage improvements | | SCC | Surface Water | 2015-16 | C = completed | | | |
| FRM13 | Monksilver | West Somerset | | Upgrade highway drains | | SCC | Surface Water | 2015-16 | R = no longer proposed for delivery in 15/16 | | | |
| FRM14 | Ilminster | South Somerset | | Feasibility study | | SCC | Surface Water | 2015-16 | R = no longer proposed for delivery in 15/16 | | | |
| FRM15 | Obridge (Allotments) Taunton | Taunton Deane | | Feasibility study | | SCC | Surface Water | 2015-16 | G = on course for delivery in 15/16 | | | |
| FRM16 | Church Lane, Badgworth | Sedgemoor | | Overflow improvements | | SCC | Surface Water | 2015-16 | G = on course for delivery in 15/16 | | | |
| FRM17 | Long Lane Lukwell Bridge | West Somerset | | Drainage improvements | | SCC | Surface Water | 2015-16 | G = on course for delivery in 15/16 | | | |
| FRM18 | Orchard Rd Carhampton | West Somerset | | Drainage improvements | | SCC | Surface Water | 2015-16 | G = on course for delivery in 15/16 | | | |
| FRM19 | Blue Anchor Road, Carhampton | West Somerset | | Drainage improvements | | SCC | Surface Water / Ordinary Watercourse | 2015-16 | G = on course for delivery in 15/16 | | | |
| FRM20 | Lower Street Upton Noble | Mendip | | Surface water diversion | | SCC | Surface Water | 2015-16 | G = on course for delivery in 15/16 | | | |
| FRM21 | Long Close and Heron Way, Ilminster | South Somerset | | Feasibility study and possible work to divert surface water runoff | | SCC | Surface Water | 2015-16 | R = no longer proposed for delivery in 15/16 | | | |
| FRM22 | A372 Beer Wall (Flood Action Plan) | South Somerset | | Phase 2 Culvert Improvement Works (See also EA26) | | SCC | Main River | 2015-16 | C = completed | | | |
| 5. Improvement Schemes (Provisional) - County Council Highway Drainage Schemes | | | | | | | | | 2015-16 | | | |
| SM1 | A39 Bristol Hill, Wells | Mendip | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM2 | A362 Frome to Radstock Road | Mendip | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | R = no longer proposed for delivery in 15/16 | | Deferred for budget reasons | Will be considered for 16/17 |
| SM3 | Wells Road (Avalon Estate), Glastonbury | Mendip | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM4 | Bath Road, Emborough | Mendip | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM5 | Kilmersdon Hill to Frome Road, Kilmersdon | Mendip | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM6 | Cannards Grave Road, Shepton Mallet | Mendip | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM7 | Chilwell Street, Glastonbury | Mendip | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM8 | Eastmead Lane, Walton | Mendip | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM9 | Old Wells Road, Glastonbury | Mendip | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | R = no longer proposed for delivery in 15/16 | | Deferred for budget reasons | Will be considered for 16/17 |
| SM10 | Park Farm Road, Glastonbury | Mendip | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM11 | Parsonage Lane, Chilcompton | Mendip | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | R = no longer proposed for delivery in 15/16 | | Deferred for budget reasons | Will be considered for 16/17 |
| SM12 | Post Box to Orchards Dilcheat | Mendip | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |

| Ref | Project Name | District | Parish | Description | Project Stage | Lead Flood Risk Management Authority | Flood Risk Source | Timescale for Implementation | Progress | Comments/Issues | For removed schemes - Reason for removal | For removed schemes - Further Action |
|------|---|----------------|--------|-------------------------------|---------------|--------------------------------------|-------------------------|------------------------------|--|-----------------|--|--------------------------------------|
| SM13 | Wellow Lane, Norton St Philip | Mendip | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM14 | Wells Road, Rodney Stoke | Mendip | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM15 | Welshmill Lane, Frome | Mendip | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | R = no longer proposed for delivery in 15/16 | | Deferred for budget reasons | Will be considered for 16/17 |
| SM16 | Crowcombe Road, Over Stowey | Sedgemoor | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM17 | A361 Taunton Road, Greinton | Sedgemoor | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM18 | A39 Bath Road, Bawdrip | Sedgemoor | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM19 | Webbington Road, Compton Bishop | Sedgemoor | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM20 | Old A39 Road, Nether Stowey | Sedgemoor | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM21 | School Lane & Mill Street, North Petherton | Sedgemoor | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM22 | Somerville Way, Bridgwater | Sedgemoor | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM23 | Crickham Lane, Wedmore | Sedgemoor | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM24 | Ashley Avenue, Burnham on sea | Sedgemoor | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | R = no longer proposed for delivery in 15/16 | | Deferred for budget reasons | Will be considered for 16/17 |
| SM25 | Ilchester Road / Yeovil Marsh Road, Yeovil | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | R = no longer proposed for delivery in 15/16 | | Deferred for budget reasons | Will be considered for 16/17 |
| SM26 | Two Ash Hill, Tatworth | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | R = no longer proposed for delivery in 15/16 | | Deferred for budget reasons | Will be considered for 16/17 |
| SM27 | A371 Cattle Hill, Bratton Seymour | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM28 | A372 Somerton Road / Meadow Close, Langport | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | R = no longer proposed for delivery in 15/16 | | Deferred for budget reasons | Will be considered for 16/17 |
| SM29 | Cary Road / Church Lane, Alford | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM30 | Picts Hill / Tengore Lane, High Ham | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | R = no longer proposed for delivery in 15/16 | | Deferred for budget reasons | Will be considered for 16/17 |
| SM31 | Beech Lane, Stoke Trister | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM32 | Bridgehampton Road, Chilton Cantelo | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM33 | Clapton Lane, Maperton | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM34 | Closworth Road, Closworth | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM35 | East Lambrook Rd (Owl St) / Middle Lambrook, Kingsbury Episcopi | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM36 | Fairend, Buckland St Mary | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM37 | Ganges Hill, Fivehead | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM38 | Main Street / Bakers Lane, Barrington | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | R = no longer proposed for delivery in 15/16 | | Deferred for budget reasons | Will be considered for 16/17 |
| SM39 | Park Road Bruton | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM40 | Parsonage Place Curry Rivel | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM41 | Pitfield Corner Rimpton | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM42 | Station Road Ilminster | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM43 | Stowey Road Pitney | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM44 | Thorney Road Muchelney | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |

| Ref | Project Name | District | Parish | Description | Project Stage | Lead Flood Risk Management Authority | Flood Risk Source | Timescale for Implementation | Progress | Comments/Issues | For removed schemes - Reason for removal | For removed schemes - Further Action |
|--|---|----------------|--------|--|---------------|--------------------------------------|--------------------------------------|------------------------------|-------------------------------------|---|--|--------------------------------------|
| SM45 | Weston Lane Closworth | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM46 | Yeovil Marsh Road Yeovil | South Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM47 | Greens Hill (A358), Lydeard St Lawrence | Taunton Deane | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM48 | Minehead Road, Norton Fitzwarren | Taunton Deane | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM49 | Comeytrove Road, Trull | Taunton Deane | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM50 | Curload Road, Stoke St Gregory | Taunton Deane | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM51 | Daws Green Road, Trull | Taunton Deane | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM52 | Fitzhead Road, Fitzhead | Taunton Deane | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM53 | Orchard Close / Burchills Hill, Wellington | Taunton Deane | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM54 | The Street / Dosters Lane, West Monkton | Taunton Deane | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM55 | West Bagborough Road, West Bagborough | Taunton Deane | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM56 | Windmill Lane / Huntham Lane, Stoke St Gregory | Taunton Deane | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM57 | West Leigh Lane, Lydeard St Lawrence | Taunton Deane | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM58 | Battletown / Station Rd / High St / Bridge Street, Dulverton | West Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM59 | Bowhays Cross to Porch Elm Williton | West Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM61 | Kitsford Gate to Blue Gates Simonsbath | West Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM63 | Queens Rd / Alexandra Rd / Warden Rd / Queens Rd access lanes, Minehead | West Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM64 | Ranscombe Road, Wootton Courteney | West Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | C = completed | | | |
| SM65 | Roebuck Gate Lane, Crowcombe | West Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| SM66 | Withypool Cross to New Bridge, Withypool | West Somerset | | Highway drainage improvements | | SCC | Surface Water (Highway) | 2015-16 | G = on course for delivery in 15/16 | | | |
| 5. Improvement Schemes (Provisional) - District Council Schemes as Local Drainage Authority | | | | | | | | | | | | |
| DC1 | Bradford-on-Tone | Taunton Deane | | River Tone Strategic Storage | | Taunton Deane BC | Main River | 2015-19 | G = on course for delivery in 15/16 | | | |
| DC2 | Wirral Park Balancing Pond Pumping Station, Glastonbury | Mendip | | Maintenance and Upgrading to the plant | | Mendip DC | Surface water / ordinary watercourse | 2015-17 | X = removed from programme | As being delivered by EMP should not be included here | Included in EMP | None |
| 6. Improvement Schemes (Provisional) - Water Company Schemes | | | | | | | | | | | | |