

	Q1	Change from Previous Quarter
1. Schemes in Programme endorsed at March 2015	187	
2. Schemes on green – completed	9	4
3. Schemes on green - on course for delivery as planned	167	0
4. Schemes on amber – not fully on course, but capable of being brought back on course	5	0
5. Schemes at red - no longer proposed for delivery as planned in 2015/16 – to be removed from the programme	6	2
6. Schemes to be added to 2015/16 Programme	4	0
7. Schemes removed from the programme	0	0

Q1	Q2	Q3	Q4
187	0	0	0
9	0	0	0
167	0	0	0
5	0	0	0
6	0	0	0
4	0	0	0
0	0	0	0

5. Schemes to be removed from 2015/16 Programme			
Ref	Project name	Issue	Action
EA 5	Axe Lower - reprofile banks and slips	This work has been reviewed and is no longer necessary.	None
EA 15	Burnham - Brean Cross Sluice	Work no longer required	None
FRM6	Yeovil SWMP	Budget constraints	Re-programme to 16/17
FRM13	Monksilver	Budget constraints	Re-programme to 16/17
FRM14	Ilminster	Budget constraints	Re-programme to 16/17
FRM21	Long Close & Heron Way, Ilminster	Budget constraints	Re-programme to 16/17

6. Schemes to be added to 2015/16 Programme							
Ref	Project name	Location	Description	FRMA	Flood Risk source	Timescale	Explanation
EA 45	Repairs to sluice - River Penzoy	Lake Wall, Westonzoyl and	Repair to twisted and broken flap also incl in cost fabrication of stoplogs	EA	Main River	15/16	Allows better control of water levels which can either gravitate or be pumped
EA 46	Elsons Clyse Outfall Repair	Northmoor	Repairs to tidal exclusion flap	EA	Main River	15/16	Excludes tidal ingress
EA 47	Pumping Station weedscreen	Southill pumping station -	Weedscreen steelwork replacement	EA	Main River	15/16	Improves pump station effectiveness
IDB27	West Rhyne Outfall Improvements	Sedgemoor	New outlet culvert and control structure	Axe / Brue IDB	Lowland channel	15/16	New outlet culvert and control structure

Ref	Project Name	County	Parish	Description	Project Stage	Lead Flood Risk Management Authority	Flood Risk Source	Timescale for Implementation	Progress	Comments	For removed schemes - Reason for removal	For removed schemes - Further Action
1. Improvement Schemes - Environment Agency Joint Programme of Work attracting either Government Grant in Aid or Local Levy (WRFCC) funding see map for EA schemes www.somersetwatersauthority.org.uk/about-us/board-and-partners/board-meetings-and-papers/?entryid108=97703												
EA 1	Brue Glastonbury to Cripps	Mendip	Wedmore	Carry out repairs to defence wall and reinstate flood bank to defence level	Design	EA	Main River	2015-16	G = on course for delivery in 15/16	Initial site visit has taken place, design work will now commence		
EA 1	Brue Glastonbury to Cripps	Mendip	Wedmore	Desilt and pull banks on River Brue		EA	Main River	2015-16	R = no longer proposed for delivery in 15/16 by EA		Picked up on IDB Enhanced maintenance programme	none
EA 2	North Drain	Mendip	Burtle	Carry out works to Lewis Drove Sluice		EA	Main River	2015-16	This work line can be removed as work will be delivered under the "Lewis Drove Tilting Weir - Gate major mechanical maintenance, repair motor and gearbox" project	As work on this site covers a number of separate elements, it is simpler to roll into one project for reporting purposes. The information for all site work will be amalgamated for the next reporting period so this line will be deleted.	All works on this site will be captured on one line.	
EA 2	North Drain	Mendip	Burtle	Lewis Drove Tilting Weir - Gate major mechanical maintenance, repair motor and gearbox		EA	Main River	2015-16	G = on course for delivery in 15/16	This work is being carried out by MEICA.		
EA 3	Burnham - Highbridge Clyce	Sedgemoor	Burnham on Sea and	Specialist asset survey	Construction	EA	Main Rivers and Sea	2015-16	G = on course for delivery in 15/16	In progress.		
EA 3	Burnham - Highbridge Clyce	Sedgemoor	Burnham on Sea and	Replace Mechanical components	Design	EA	Main Rivers and Sea	2015-16	G = on course for delivery in 15/16			
EA 4	Burnham - Huntspill Sluice	Sedgemoor	West Huntspill	Outfall - 2 x tidal flaps and 4x vertical gates major mechanical maintenance	Design	EA	Main Rivers and Sea	2015-16	G = on course for delivery in 15/16			
EA 4	Burnham - Huntspill Sluice	Sedgemoor	West Huntspill	Outfall - Refurbish gate 1, 2 & 3 painting		EA	Main Rivers and Sea	2015-16	This work line can be removed as work will be delivered under the "Outfall - 2 x tidal flaps and 4x vertical gates major mechanical maintenance" project	As work on this site covers a number of separate elements, it is simpler to roll into one project for reporting purposes. The information for all site work will be amalgamated for the next reporting period so this line will be deleted.	All works on this site will be captured on one line.	
EA 4	Burnham - Huntspill Sluice	Sedgemoor	West Huntspill	Outfall - Refurbish tidal flap 2		EA	Main Rivers and Sea	2015-16	This work line can be removed as work will be delivered under the "Outfall - 2 x tidal flaps and 4x vertical gates major mechanical maintenance" project	As work on this site covers a number of separate elements, it is simpler to roll into one project for reporting purposes. The information for all site work will be amalgamated for the next reporting period so this line will be deleted.	All works on this site will be captured on one line.	
EA 5	Axe Lower	Sedgemoor	East Brent	Reprofile bank slips		EA	Main River	2015-16	R = no longer proposed for delivery in 15/16	This was a legacy project based on old data held in an asset database. Following a cleansing exercise, evidence suggests that in the past a number of projects were identified with little or no substance.	This work has been reviewed and is no longer necessary.	None
EA 6	Tone Villages	Taunton Deane	Bishops Hull	Bank repairs to cover piles and repair rabbit holes		EA	Main River	2015-16	R = no longer proposed for delivery in 15/16		Completed within existing works programme	None
EA 7	River Cam	South Somerset	West Camel	Froglane West Camel stone pitching		EA	Main River	2015-16	R = no longer proposed for delivery in 15/16		Completed within existing works programme	None
EA 7	River Cam	South Somerset	West Camel	West Camel FAS Throttle Structure		EA	Main River	2015-16	R = no longer proposed for delivery in 15/16		Completed within existing works programme	None
EA 7	River Cam	South Somerset	West Camel	West Camel flap valves		EA	Main River	2015-16	R = no longer proposed for delivery in 15/16		Completed within existing works programme	None
EA 8	Tone - Taunton to Bradford	Taunton Deane	Cheddon Fitzpaine	Children's Wood stone revetment	Design	EA	Main River	2015-16	G = on course for delivery in 15/16	Works being designed		

Ref	Project Name	County	Parish	Description	Project Stage	Lead Flood Risk Management Authority	Flood Risk Source	Timescale for Implementation	Progress	Comments	For removed schemes - Reason for removal	For removed schemes - Further Action
EA 8	Tone - Taunton to Bradford	Taunton Deane	Taunton	Replacement of gauge boards x 8	Design	EA	Main River	2015-16	R = no longer proposed for delivery in 15/16		Not needed - additional telemetry in place	None
EA 9	Washford River - General Bridge Inspections	West Somerset	Old Cleeve	Abbey Mill Bridge 1 every 2 years	Design	EA	Main River	2015-16	G = on course for delivery in 15/16	Works being designed		
EA 9	Washford River - General Bridge Inspections	West Somerset	Old Cleeve	For Bye Farm and Watersmeet 1 every 2 years. Query over ownership of both bridges.	Design	EA	Main River	2015-16	G = on course for delivery in 15/16	Works being designed		
EA 9	Washford River	West Somerset		Deformed culvert with fracture		EA	Main River	2015-16	R = no longer proposed for delivery in 15/16	This work will still be delivered but under a larger generic "Culvert Inspection" project	Captured in overall EA culvert inspection project	None
EA 10	Minehead to Blue Anchor Coast	West Somerset		Inspection of culvert		EA	Main River	2015-16	R = no longer proposed for delivery in 15/17	This work will still be delivered but under a larger generic "Culvert Inspection" project	Captured in overall EA culvert inspection project	None
EA 11	Westford Stream	Taunton Deane		Repairs to earth embankment		EA	Main River	2015-16	This work line can be removed as work will be delivered under as joint package of work with "Section 10 Improvements" project at same site	As work on this site covers two separate elements, it simpler to roll into one project for reporting purposes. The information for all site work will be amalgamated for the next reporting period so this line will be deleted.	Captured in Westford Reservoir project "Section 10 Improvements"	
EA 11	Westford Reservoir	Taunton Deane	Wellington	Section 10 Improvements	Design	EA	Main River	2015-16	G = on course for delivery in 15/16	Works being designed		
EA 12	River Barle – Dulverton	West Somerset	Dulverton	Tree Catcher	Appraisal	EA	Main River	2015-16	G = on course for delivery in 15/16			
EA 13	Mark Yeo - Whitehouse Pumping Station	Sedgemoor		Stone out compound		EA	Main River	2015-16	R = no longer proposed for delivery in 15/16	This was a legacy project based on old data held in an asset database. Following a cleansing exercise, evidence suggests that in the past a number of projects were identified with little or no substance.	Work no longer required	None
EA 13	Mark Yeo - Stook House Sluice	Sedgemoor	East Brent	Gate - major mechanical maintenance	Design	EA	Main River	2015-16	G = on course for delivery in 15/16			
EA 14	Stanmoor Pumping Station S	Taunton Deane	Burrowbridge	Flood Defence (Diesel Pump) Replace 2 pump starters	Design	EA	Main River	2015-16	G = on course for delivery in 15/16			
EA 15	Burnham - Brean Cross Sluice	Sedgemoor		Refurbish tidal flap 2 painting		EA	Main Rivers and Sea	2015-16	R = no longer proposed for delivery in 15/16	Work based on repetitive maintenance schedule - inspection has resulted in planned work not needed.	Work no longer required	None
EA 16	Cheddar Yeo Lower - Cross Moor Pumping Station	Sedgemoor	Compton Bishop	Replace 2 x pressure transducers	Design	EA	Main River	2015-16	G = on course for delivery in 15/16			
EA 16	Cheddar Yeo Lower	Sedgemoor	Compton Bishop	Reprofile bank slips	Design	EA	Main River	2015-16	G = on course for delivery in 15/16			
EA 17	Brue Cripps to Tidal Limit - Hackness Sluice	Sedgemoor	East Huntspill	Replace 2 hydrostatic and 2 ultrasonic level instruments	Design	EA	Main River	2015-16	G = on course for delivery in 15/16			
EA 18	Curry Moor Reservoir	Taunton Deane	Burrowbridge	Section 10 Improvements	Construction	EA	Main River	2015-16	G = on course for delivery in 15/16			
EA 18	Curry Moor	Taunton Deane	Burrowbridge	Pumping Station Improvements	Construction	EA	Main River	2015-2016	G = on course for delivery in 15/16	Accelerated scheme		
EA 19	River Tone	Taunton Deane	Taunton	French Weir Remedials	Appraisal	EA	Main River	2015-16	G = appraisal element of project on course for delivery in 15/16	At Environment Agency Project Appraisal Board stage with design and build contract programmed for 16/17		
EA 20	Cannington Flood Defence Scheme	Sedgemoor	Cannington	Construction of Flood Alleviation Scheme	Design	EA	Main River	2015-16	A = Delayed but recoverable	Design almost completed with construction planned for 15/16 (subject to the contractor) subject to funding gap being filled		
EA 21	Bruton Reservoir	South Somerset	Bruton	Section 10 Improvements	Design	EA	Main River	2015-16	G = on course for delivery in 15/16			
EA 22	Sowy Improvement Scheme (Flood Action Plan)	Sedgemoor	Various		Design	EA	Main Rivers	2015-17	G = on course for delivery in 15/16	Design under way with construction planned for 16/17		
EA 23	Stolford Flood Defence Scheme	West Somerset	Otterhampton	Maintenance of existing scheme	Design	EA	Sea	2015-18	G = on course for delivery in 15/16	Design and maintenance design on course for delivery		
EA 24	Stear Coastal Management Project	Sedgemoor	Otterhampton	Ongoing worked linked to Steart project	maintenance	EA	Main River and Sea	2015-19	G = on course for delivery in 15/16			
EA 25	Parrett Barrier Site (Flood Action Plan)	Sedgemoor	Bridgwater	Investigation / Scheme	Appraisal	EA	Main Rivers and Sea	2015-21	G = on course for delivery in 15/16			
EA 26	Beer Wall (Flood Action Plan)	Sedgemoor & South Somerset	Aller	Phases 2 and 3 (See also FRM 22)	Appraisal	EA	Main River	2015-16	G = on course for delivery in 15/16			
EA 27	River Frome Scheme	Mendip		Improvements (Wallbridge)	Appraisal	EA	Main River	2016-17				
EA 28	Parrett Estuary	Sedgemoor	Cannington	Cannington Bends	Design	EA	Main Rivers and Sea	2016-18				

Ref	Project Name	County	Parish	Description	Project Stage	Lead Flood Risk Management Authority	Flood Risk Source	Timescale for Implementation	Progress	Comments	For removed schemes - Reason for removal	For removed schemes - Further Action
EA 29	Henley Sluice	South Somerset	High Ham		Appraisal	EA	Main River	2018-19				
EA 30	Saltmoor Pumping Station	Taunton Deane		Improvements	Appraisal	EA	Main River	2018-2019	G = on course for delivery in 15/16	Accelerated scheme - funding over 5 years from 15 onwards. Design underway		
EA 31	Dunball Sluice	Sedgemoor	Puriton	Gates Refurbishment	Appraisal	EA	Main Rivers and Sea	2018-19				
EA 32	Roadwater	West Somerset	Old Cleeve	Improvements	Appraisal	EA	Main River	2018-19				
EA 33	Taunton	Taunton Deane	Cheddon Fitzpaine	Flood Alleviation Improvements	Appraisal	EA	Main River	2020-21				
EA 34	West Sedgemoor Pumping Station	South Somerset		Improvements	Appraisal	EA	Main River	2020-21	G = on course for delivery in 15/16	Accelerated scheme - funding over 5 years from 15 onwards. Design underway		
EA 35	Gold Corner Pumping Station	Sedgemoor		Improvements	Appraisal	EA	Main River	2020-21	G = on course for delivery in 15/17	Accelerated scheme - funding over 5 years from 15 onwards. Design underway		
EA 36	Williton	West Somerset		Flood Defences Scheme	Appraisal	EA	Main River	2020-21		Accelerated scheme - funding over 5 years from 15 onwards		
EA 37	Parrett at Langport Right Bank	South Somerset		Asset Improvements	Appraisal	EA	Main River	2018-19		Provisional Scheme		
EA 38	Westmoor and Southmoor	Mendip		Asset Improvements	Appraisal	EA	Main River	2019-		Provisional Scheme		
EA 39	Parrett Left Bank Langport Thorney	South Somerset		Asset Improvements	Appraisal	EA	Main River	2019-		Provisional Scheme		
EA 40	King's Sedgemoor Drain	Sedgemoor & South Somerset		Asset Improvements	Appraisal	EA	Main River	2019-		Provisional Scheme		
EA 41	Bridge Maintenance Programme (Wessex)		Various	Bridge inspections on EA owned bridges to comply with legislation	maintenance	EA	Main Rivers	2015-21	G = on course for delivery in 15/21	Do not appear on accompanying map - Somerset wide work (impossible to show on map)		
EA 42	Water Level Management Plan Heavily Modified Water Body (Water Framework Directive) Mitigation Measures (Wessex)			Heavily Modified Water Bodies are at risk of failing to meet Good Ecological Status due to modifications to their hydromorphology. Mitigation measures are required to improve the ecology to Good Ecological Potential without altering the original purpose of the modification i.e. flood defence, land drainage or abstraction. In Wessex Area there is funding to implement mitigation measures where waterbodies are in protected areas, the majority are in the Somerset Levels and Moors.	Appraisal	EA	Main River	2015-21	G = on course for delivery in 15/21	Do not appear on accompanying map - Somerset wide work (impossible to show on map)		
EA 43	Westmoor Favourable Condition (Raised Water Level Areas remedial)	Mendip			Appraisal	EA	Main River	2016-17	G = on course for delivery in 16/17	Do not appear on accompanying map		
EA 44	River Brue			Fish Passage Improvements	Appraisal	EA	Main River	2016-18	G = on course for delivery in 16/18	Do not appear on accompanying map. Somerset wide work (impossible to show on map)		
EA 45	Repairs to sluice - River Penzoy	Sedgemoor	Westonzoyland	Allows better control of water levels which can either gravitate or be pumped	Design	EA	Main River	2015-16	G = on course for delivery in 15/16	Parts ordered, constructed and delivered. Construction phase imminent.		
EA 46	Elsons Clyde Outfall Repair	Sedgemoor	North Petherton	Excludes tidal ingress from the River Parrett	Design	EA	Main River	2015-16	G = on course for delivery in 15/16	Construction phase imminent		
EA 47	Pumping Station weedscreen	Sedgemoor	Lympsham	Improves pump station effectiveness	Appraisal	EA	Main River	2015-16	G = on course for delivery in 15/16	Civil work required (pile sheeting)		
2. Improvement Schemes - Internal Drainage Boards attracting either Grant in Aid or other external grants												
see map for IDB schemes www.somersetwatersauthority.org.uk/about-us/board-and-partners/board-meetings-and-papers/?entryid108=97703												
IDB 1	Minehead investigations & improvements	West Somerset		Investigation into improvement works		Parrett IDB	Lowland channel	2015-16	A = delayed but recoverable			
IDB 2	East and West Waste	Mendip		Improvements to water level control structures		Axe / Brue IDB	Lowland channel	2015-16	G = on course for delivery in 15/16			
3. Improvement Schemes - Internal Drainage Boards funded internally												
IDB 3	East Brent Church Road	Sedgemoor		Urban drainage improvements		Axe / Brue IDB	Lowland channel	2015-16	A = delayed but recoverable			
IDB 4	Biddisham drainage improvements	Sedgemoor		Drainage improvements		Axe / Brue IDB	Lowland channel	2015-16	G = on course for delivery in 15/16			
IDB 5	West Huntspill & Alstone	Sedgemoor		Urban drainage improvements		Axe / Brue IDB	Lowland channel	2015-16	G = on course for delivery in 15/16			
IDB 6	Basonbridge drainage investigations	Sedgemoor		Investigation into improvement works		Axe / Brue IDB	Lowland channel	2015-16	G = on course for delivery in 15/16			
IDB 7	Merry Lane NRV in ordinary watercourse	Sedgemoor		Improvements to water level control structures		Axe / Brue IDB	Lowland channel	2015-16	C = completed			
IDB 8	East & Pitland Rhyne desilting	Sedgemoor		Localised desilting on viewed rhynes in the Axe Brue Area		Axe / Brue IDB	Lowland channel	2015-16	G = on course for delivery in 15/16			
IDB 9	Brent Street culvert	Sedgemoor		Surface water improvements in partnership with Parish Council		Axe / Brue IDB	Lowland channel	2015-16	G = on course for delivery in 15/16	In partnership with Wessex Water		
IDB 10	Brents Rhyne & Black Ditch improvements	Sedgemoor		Drainage improvements		Axe / Brue IDB	Lowland channel	2015-16	G = on course for delivery in 15/16			
IDB 11	Edithmead Lane culvert	Sedgemoor		Drainage improvements		Axe / Brue IDB	Lowland channel	2015-16	A = delayed but recoverable			
IDB 12	Perrymoor reservoir bank repairs	South Somerset		Bank and spillway repairs		Parrett IDB	Lowland channel	2015-16	G = on course for delivery in 15/16			
IDB 13	Slabgate Weir inlet	South Somerset		Security measures		Parrett IDB	Lowland channel	2015-16	G = on course for delivery in 15/16			
IDB 14	Drove culverts	Sedgemoor		Drainage improvements		Parrett IDB	Lowland channel	2015-16	G = on course for delivery in 15/16			
IDB 15	Podimore Pumping Station	South Somerset		Building refurbishment		Parrett IDB	Lowland channel	2015-16	G = on course for delivery in 15/16			
IDB 16	Long Load Floodbank investigations	South Somerset		Investigation into improvement works		Parrett IDB	Lowland channel	2015-16	A = delayed but recoverable			
IDB 17	Chadmead culverts and channel improvements	Sedgemoor		Drainage improvements		Parrett IDB	Lowland channel	2015-16	G = on course for delivery in 15/16			
IDB 18	B&T Canal connection at Fordgate investigations	Sedgemoor		Investigation into improvement works		Parrett IDB	Lowland channel	2015-16	C = completed			
IDB 19	Knapp Bridge Drove culvert	Taunton Deane		Drainage improvements		Parrett IDB	Lowland channel	2015-16	C = completed			

Ref	Project Name	County	Parish	Description	Project Stage	Lead Flood Risk Management Authority	Flood Risk Source	Timescale for Implementation	Progress	Comments	For removed schemes - Reason for removal	For removed schemes - Further Action
IDB 20	Parrett Health & Safety Improvements Project			Improvements to water level control structures		Parrett IDB	Lowland channel	2015-16	G = on course for delivery in 15/16	Board wide Schemes		
IDB 21	Lower Axe Health & Safety Improvements Project	Sedgemoor		Improvements to water level control structures		Axe / Brue IDB	Lowland channel	2015-16	G = on course for delivery in 15/16	Board wide Schemes		
IDB 22	Lower Brue Health & Safety Improvements Project	Sedgemoor		Improvements to water level control structures		Axe / Brue IDB	Lowland channel	2015-16	G = on course for delivery in 15/16	Board wide Schemes		
IDB 23	Railways and roads culverts survey			Survey work to inform future works programme		Axe / Brue IDB	Lowland channel	2015-16	G = on course for delivery in 15/16	Board wide Schemes		
IDB 24	Telemetry			Installation of water level monitoring		Axe / Brue IDB	Lowland channel	2015-16	G = on course for delivery in 15/16	Board wide Schemes		
IDB 25	Axe Brue Viewed Rhine Dredging			Localised desilting to improve conveyance on viewed rhynes in the Axe Brue Area		Axe / Brue IDB	Lowland channel	2015-16	G = on course for delivery in 15/16	Board wide Schemes		
IDB 26	Parrett Telemetry			Installation of water level monitoring		Parrett IDB	Lowland channel	2015-16	G = on course for delivery in 15/16	Board wide Schemes		
4. Improvement Schemes (Provisional) - County Council Schemes as Lead Local Flood Authority												
see map for local authority and water company schemes www.somerset-rivers-authority.org.uk/about-us/board-and-partners/board-meetings-and-papers/?entryid108=97703												
FRM1	Bruton	South Somerset		Surface water drainage improvements		SCC	Surface Water	2015-16	G = on course for delivery in 15/16			
FRM2	Croscombe	Mendip		Surface water drainage improvements		SCC	Surface Water	2015-17	G = on course for delivery in 15/16			
FRM3	Rode Feasibility	Mendip		Feasibility study into surface water/ordinary watercourse improvements		SCC	Surface Water / Ordinary Watercourse	2015-17	G = on course for delivery in 15/16			
FRM4	Stogumber Feasibility	West Somerset		Feasibility study into surface water/ordinary watercourse improvements including upstream storage		SCC	Ordinary Watercourse	2015-16	G = on course for delivery in 15/16			
FRM5	Somerton SWMP	South Somerset		Surface Water Management Plan to inform future development and drainage improvements		SCC	Surface Water	2015-17	G = on course for delivery in 15/16			
FRM6	Yeovil SWMP	South Somerset		Surface Water Management Plan to inform future development and drainage improvements		SCC	Surface Water	2015-17	R = no longer proposed for delivery in 15/16			
FRM7	Glastonbury SWMP	Mendip		Surface Water Management Plan to inform current level of surface water flood risk and drainage improvements		SCC	Surface Water / Ordinary Watercourse	2016-16	G = on course for delivery in 15/16			
FRM8	Ruishton	Taunton Deane		Pumping station upgrade		SCC	Surface Water	2015-16	G = on course for delivery in 15/16			
FRM9	Staunton Lane Minehead	West Somerset		Tree removal		SCC	Surface Water	2015-16	C = completed			
FRM10	Mineral Line Roadwater	West Somerset		Spillway improvements		SCC	Surface Water	2015-16	C = completed			
FRM11	Wilton	West Somerset		Survey and drainage improvements		SCC	Surface Water	2015-16	C = completed			
FRM13	Monksilver	West Somerset		Upgrade highway drains		SCC	Surface Water	2015-16	R = no longer proposed for delivery in 15/16			
FRM14	Ilminster	South Somerset		Feasibility study		SCC	Surface Water	2015-16	R = no longer proposed for delivery in 15/16			
FRM15	Obridge (Allotments) Taunton	Taunton Deane		Feasibility study		SCC	Surface Water	2015-16	G = on course for delivery in 15/16			
FRM16	Church Lane, Badgworth	Sedgemoor		Overflow improvements		SCC	Surface Water	2015-16	G = on course for delivery in 15/16			
FRM17	Long Lane Lukwell Bridge	West Somerset		Drainage improvements		SCC	Surface Water	2015-16	G = on course for delivery in 15/16			
FRM18	Orchard Rd Carhampton	West Somerset		Drainage improvements		SCC	Surface Water	2015-16	G = on course for delivery in 15/16			
FRM19	Blue Anchor Road, Carhampton	West Somerset		Drainage improvements		SCC	Surface Water / Ordinary Watercourse	2015-16	G = on course for delivery in 15/16			
FRM20	Lower Street Upton Noble	Mendip		Surface water diversion		SCC	Surface Water	2015-16	G = on course for delivery in 15/16			
FRM21	Long Close and Heron Way, Ilminster	South Somerset		Feasibility study and possible work to divert surface water runoff		SCC	Surface Water	2015-16	R = no longer proposed for delivery in 15/16			
FRM22	A372 Beer Wall (Flood Action Plan)	South Somerset		Phase 2 Culvert Improvement Works (See also EA26)		SCC	Main River	2015-16	G = on course for delivery in 15/16			
5. Improvement Schemes (Provisional) - County Council Highway Drainage Schemes												
										2015-16		
SM1	A39 Bristol Hill, Wells	Mendip		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM2	A362 Frome to Radstock Road	Mendip		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM3	Wells Road (Avalon Estate), Glastonbury	Mendip		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM4	Bath Road, Emborough	Mendip		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM5	Kilmersdon Hill to Frome Road, Kilmersdon	Mendip		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM6	Cannards Grave Road, Shepton Mallet	Mendip		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM7	Chilkwell Street, Glastonbury	Mendip		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM8	Eastmead Lane, Walton	Mendip		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM9	Old Wells Road, Glastonbury	Mendip		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM10	Park Farm Road, Glastonbury	Mendip		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM11	Parsonage Lane, Chilcompton	Mendip		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM12	Post Box to Orchards Dilcheat	Mendip		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM13	Wellow Lane, Norton St Philip	Mendip		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM14	Wells Road, Rodney Stoke	Mendip		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM15	Welshmill Lane, Frome	Mendip		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM16	Crowcombe Road, Over Stowey	Sedgemoor		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			

Ref	Project Name	County	Parish	Description	Project Stage	Lead Flood Risk Management Authority	Flood Risk Source	Timescale for Implementation	Progress	Comments	For removed schemes - Reason for removal	For removed schemes - Further Action
SM17	A361 Taunton Road, Greinton	Sedgemoor		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM18	A39 Bath Road, Bawdrip	Sedgemoor		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM19	Webbington Road, Compton Bishop	Sedgemoor		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM20	Old A39 Road, Nether Stowey	Sedgemoor		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM21	School Lane & Mill Street, North Petherton	Sedgemoor		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM22	Somerville Way, Bridgwater	Sedgemoor		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM23	Crickham Lane, Wedmore	Sedgemoor		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM24	Ashley Avenue, Burnham on sea	Sedgemoor		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM25	Ilchester Road / Yeovil Marsh Road, Yeovil	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM26	Two Ash Hill, Tatworth	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM27	A371 Cattle Hill, Bratton Seymour	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM28	A372 Somerton Road / Meadow Close, Langport	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM29	Cary Road / Church Lane, Alford	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM30	Picts Hill / Tengore Lane, High Ham	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM31	Beech Lane, Stoke Trister	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM32	Bridgehampton Road, Chilton Cantelo	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM33	Clapton Lane, Maperton	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM34	Closworth Road, Closworth	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM35	East Lambrook Rd (Owl St) / Middle Lambrook, Kingsbury Episcopi	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM36	Fairend, Buckland St Mary	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM37	Ganges Hill, Fivehead	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM38	Main Street / Bakers Lane, Barrington	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM39	Park Road Bruton	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM40	Parsonage Place Curry Rivel	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM41	Pitfield Corner Rimpton	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM42	Station Road Ilminster	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM43	Stowey Road Pitney	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM44	Thorney Road Muchelney	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM45	Weston Lane Closworth	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM46	Yeovil Marsh Road Yeovil	South Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM47	Greens Hill (A358), Lydeard St Lawrence	Taunton Deane		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM48	Minehead Road, Norton Fitzwarren	Taunton Deane		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM49	Comeytrove Road, Trull	Taunton Deane		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM50	Curload Road, Stoke St Gregory	Taunton Deane		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM51	Daws Green Road, Trull	Taunton Deane		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM52	Fitzhead Road, Fitzhead	Taunton Deane		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM53	Orchard Close / Burchills Hill, Wellington	Taunton Deane		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM54	The Street / Dosters Lane, West Monkton	Taunton Deane		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM55	West Bagborough Road, West Bagborough	Taunton Deane		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			

Ref	Project Name	County	Parish	Description	Project Stage	Lead Flood Risk Management Authority	Flood Risk Source	Timescale for Implementation	Progress	Comments	For removed schemes - Reason for removal	For removed schemes - Further Action
SM56	Windmill Lane / Huntham Lane, Stoke St Gregory	Taunton Deane		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM57	West Leigh Lane, Lydeard St Lawrence	Taunton Deane		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM58	Battletown / Station Rd / High St / Bridge Street, Dulverton	West Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM59	Bowhays Cross to Porch Elm Williton	West Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM61	Kitsford Gate to Blue Gates Simonsbath	West Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM63	Queens Rd / Alexandra Rd / Warden Rd / Queens Rd access lanes, Minehead	West Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM64	Ranscombe Road, Wootton Courteney	West Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM65	Roebuck Gate Lane, Crowcombe	West Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
SM66	Withypool Cross to New Bridge, Withypool	West Somerset		Highway drainage improvements		SCC	Surface Water (Highway)	2015-16	G = on course for delivery in 15/16			
5. Improvement Schemes (Provisional) - District Council Schemes as Local Drainage Authority												
DC1	Bradford-on-Tone	Taunton Deane		River Tone Strategic Storage		Taunton Deane	Main River	2015-19	G = on course for delivery in 15/16			
DC2	Wirral Park Balancing Pond Pumping Station, Glastonbury	Mendip		Maintenance and Upgrading to the plant		Mendip DC	Surface water / ordinary watercourse	2015-17	G = on course for delivery in 15/16			
6. Improvement Schemes (Provisional) - Water Company Schemes												
WW1	Field Way, Highbridge	Sedgemoor		Improvements to watercourse to allow greater capacity surface water sewer to alleviate flooding		Wessex Water	Culverted watercourse and surface water sewers	2015-20	G = on course for delivery in 15/16	Working with SCC and IDB. (Note: this scheme may not have enough benefits to attract Grant in Aid)		
WW2	Brent Knoll	Sedgemoor				Wessex Water	Water from a range of sources overloading the foul system	2015-18	G = on course for delivery in 15/16			
WW3	Mark Vacuum	Sedgemoor				Wessex Water	Water from a range of sources overloading the foul system	2015-17	G = on course for delivery in 15/16			
WW4	Yarley Cross sewer sealing	Mendip				Wessex Water	Water from a range of sources overloading the foul system	2015-16	G = on course for delivery in 15/16			
WW5	• Bathpool	Taunton Deane			Appraisal	Wessex Water	Water from a range of sources overloading the foul system	2015-on.	G = on course for delivery in 15/16	Delivery depends on cost benefits and priority against other schemes in Wessex Waters region.		
WW6	• Berrow	Sedgemoor			Appraisal	Wessex Water	Water from a range of sources overloading the foul system	2015-on.	G = on course for delivery in 15/16	Delivery depends on cost benefits and priority against other schemes in Wessex Waters region.		
WW7	• Brean	Sedgemoor			Appraisal	Wessex Water	Water from a range of sources overloading the foul system	2015-on.	G = on course for delivery in 15/16	Delivery depends on cost benefits and priority against other schemes in Wessex Waters region.		
WW8	• Burnham	Sedgemoor			Appraisal	Wessex Water	Water from a range of sources overloading the foul system	2015-on.	G = on course for delivery in 15/16	Delivery depends on cost benefits and priority against other schemes in Wessex Waters region.		
WW9	• Butleigh	Mendip			Appraisal	Wessex Water	Water from a range of sources overloading the foul system	2015-on.	G = on course for delivery in 15/16	Delivery depends on cost benefits and priority against other schemes in Wessex Waters region.		
WW10	• Cotford	Taunton Deane			Appraisal	Wessex Water	Water from a range of sources overloading the foul system	2015-on.	G = on course for delivery in 15/16	Delivery depends on cost benefits and priority against other schemes in Wessex Waters region.		
WW11	• Croscombe	Mendip			Appraisal	Wessex Water	Water from a range of sources overloading the foul system	2015-on.	G = on course for delivery in 15/16	Delivery depends on cost benefits and priority against other schemes in Wessex Waters region.		
WW12	• Frome	Mendip			Appraisal	Wessex Water	Water from a range of sources overloading the foul system	2015-on.	G = on course for delivery in 15/16	Delivery depends on cost benefits and priority against other schemes in Wessex Waters region.		
WW13	• Moorlands	Sedgemoor			Appraisal	Wessex Water	Water from a range of sources overloading the foul system	2015-on.	G = on course for delivery in 15/16	Delivery depends on cost benefits and priority against other schemes in Wessex Waters region.		

Ref	Project Name	County	Parish	Description	Project Stage	Lead Flood Risk Management Authority	Flood Risk Source	Timescale for Implementation	Progress	Comments	For removed schemes - Reason for removal	For removed schemes - Further Action
WW14	• Washford	West Somerset			Appraisal	Wessex Water	Water from a range of sources overloading the foul system	2015-on.	G = on course for delivery in 15/16	Delivery depends on cost benefits and priority against other schemes in Wessex Waters region.		
WW15	• Westhay	Sedgemoor			Appraisal	Wessex Water	Water from a range of sources overloading the foul system	2015-on.	G = on course for delivery in 15/16	Delivery depends on cost benefits and priority against other schemes in Wessex Waters region.		